



## Automatic Cover Installation Readiness Checklist

Builder Name: \_\_\_\_\_ Supervisor Name/Number \_\_\_\_\_  
 Homeowner Name: \_\_\_\_\_

Is there water in the pool?	Yes	No
In No, when will the pool be filled? _____		
Is the pool deck complete?	Yes	No
Is there a raised bond wall?	Yes	No
If Yes, is the guide/encapsulation installed?	Yes	No
Is the motor side the same as what was ordered?	Yes	No

**Cover Box**

Is there a working drain in the cover box?	Yes	No
Does concrete surround (6' min) around the box all the way to the bottom?	Yes	No
Is the electric conduit in place at the motor end of the of the cover box?	Yes	No
Is the cover box 14" wide & 14" deep (from the underside of coping)	Yes	No
Is there a 36" offset from the waters edge on the motor side?	Yes	No
Is there a 12" offset from the waters edge on the non-motor side?	Yes	No

**Encapsulation**

Is there encapsulation installed on the pool?	Yes	No
If yes, skip the coping section.		

**Coping**

Is the coping at least 2" thick?	Yes	No
Is there at least 2 1/2" of flat surface on the underside of the coping to mount the track to?	Yes	No

**System Type**

What type of system is being installed? Electric    Hydraulic  
 If electric, continue to the electric section.  
 If hydraulic, continue to the hydraulic section.

**Electric**

How many control switches will be installed?	One	Two
Has (have) the switch location(s) been determined & conduit run to it (them)?	Yes	No
Has (have) the junction box(s) for the switch(s) been installed?	Yes	No
Has the junction box for the motor connection been installed in the end wall of the cover housing 3" from the top?	Yes	No
Are there (3) 12 gauge wires from the power panel to the switch box?	Yes	No
Are there (4) 12 gauge wires between the switch box and the motor box?	Yes	No
Is the 15 Amp GFCI breaker installed?	Yes	No

**Hydraulic**

Has the sleeve been run yet?	Yes	No
Has the location for the Power pack been determined yet?	Yes	No
Has it been wired for 220 volts?	Yes	No

**Deck**

Has the deck been finished behind the cover housing where the lid will mount?	Yes	No
---	-----	----

**Stone Lid**

Are lid stones on site and next to the cover housing?	Yes	No
---	-----	----

Will the homeowner be present for the cover system installation?	Yes	No
If No, who is to instruct the homeowner on the operation and care of the cover and cover pump? _____		